BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

| Sl No | Description | Details |
|---|---|---|
| 1 | Name of the Work | Improvements to Park Fencing and other works in ward no.12 Shettyhalli Sub Division |
| 2 | Estimated cost and Technical Sanction No and Date | Rs.10.00 Lakhs EE/DD/TS/538/19-20 Dt: 01.02.2020 |
| 3 | Amount of Tender | Rs.10,00,000/- |
| 4 | Job Code No | 012-19-000020 |
| 5 | Name & Address of the contractor | M/s Technical Manager(West) KRIDL, #280, 59th cross, 17th C main road,, 3rd Y Block, Rajajinagara, Bangalore 560010 |
| 6 | Agreement No & Date | EE/DD/AGR/538/19-20 Date: 01.02.2020 |
| 7 | No & Date Under which the work order has been issued | EE/DD/WO/538/19-20 Date: 01.02.2020 |
| 8 | Time limit Originally fixed for completion of time | 90 Days |
| 9 | Date of application of contractor requesting for extension | 03-05-2020 |
| 10 | Date of receipt of application in Sub Division | |
| 11 | Weather time extended | 368 days. |
| 12 | Due date of Starting the work | 03-05-2020. |
| 13 | Due date of Completion of the work | 03-05-2021 |
| 14 | Actual Date of Completion of the work | 01-05-2020. |
| 15 | Progress achieved during first extension | |
| 16 | Time extension period applied for | 03-05-2020 to 03-5-2021 |
| 17 | No of Days | 368 days |
| 18 | Time Extension Recommended | Time extension for 368 days may be approved upto for 03.05.2021 |

As recommended by EE(Nor) DOT is granted

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-57